DRAFT GSP IMPLEMENTATION ACTIVITIES AND TIMELINE

	2024 (024 (DWR, CDFW, PWF) 2025 (DWR, CDFW, PWF)												2026	OWR, CDFW	, PWF	PWF, CI	DFW	2027 CDFW											
	Α	S O	N	l D	J	F	Μ /	A	M J	J	Α	S	0	N	D	J	F	M I	Α	M	J	J	Α	S	0	N	D	J	F	М
Smithneck ASR (LWA/JUB/UES)) - Fundin	g: DWR/CD	FW															•									i			
Feasibility Evaluations		- G	→															ı									ı			
SWRCB Permi		_	→					•										i									i			1
Prelim. Engr. Desigr	n							×	*									i									i			1
Phase 2 CDFW App									*									i									i			1
Construction of Facilities	S												•														:			1
Performance/Monitoring	9																				-						!			ļ
Little Last Chance ASR (LWA/JL	JB/UES) -	Funding: P	WF															ļ												ļ
Feasibility Evaluations	3 · - · - ·		-															. !									:			1
SWRCB Permi	it	-	• • •					>										i									i			1
Prelim. Engr. Desigr								×	*									- :									:			1
Phase 2 CDFW App									*	_								!									!			1
Construction of Facilitiies																		i									i			1
Performance/Monitoring	•																				->									1
Ag Irrigation Efficiency (Stetsor	n/DRI) - Fi	unding: DW	/R/PW	F and CDF	FW as n	eeded												!												1
Farm Assessments										->								Į.									ļ			,
Equipment Installations			-									- · ->						i									i			,
Pilot Project Analysis																		i									i			1
Smithneck/Staverville Assessments																		i						->			i			ı
Smithneck/Staverville Installations																		÷							- · ->		į			
Public Workshops		*						*										, !		*							!			
Final Repor																		*									i			
GSP Periodic Evaluation (LWA/		llwater/UE	S) - Fur	nding: DW	۷R																						:			ļ
Annual Reports	S																	i									i			
Well leventens (and a state of	`									D								i									i			
Well Inventory (and workshop									shop - TB									☆ i									i			l
GSP PE Outline (and workshops	,		l D	NATE (CDE)	A/		atı	ieast o	ne worksh	nop - 11	BD							^ i									i			
Outreach & Engagement (Talbo			R and P	WF/CDF	w as ne	eaea		A										- 1									i			
Ag Irrig. Workshops GSP PE Outline (and workshops		*					a+ I	toact o	ne worksł	han Ti	B D							!	7								!			
Well Inventory (and workshop									ne worksr shop - TB		טם							!									ļ.			
Planning Cttee/Tech'l Mtgs		0 0	0		0	0	0116	e work	o o	^	0	0	0	0	0	0	0	. !	0	0	0	0	0	0	0	0	٥	0	0	0
rianning office/recit witgs	. 0	<u> </u>		, 0																							Ŭ			

★ = key deliverable
★ = public workshop